

Table 3-1. 100-KR-4 Groundwater OU Remedial System Well Changes Initiated in 2013

System	Well	Action	Purpose	Status at 31 Dec 2013
100-KR-4	199-K-198	Realign existing well for extraction	River protection/hydraulic control	Under construction
	199-K-199	Realign existing well for extraction	River protection/hydraulic control	Under construction
100-KW	199-K-196	Realign existing well for extraction	River protection/hydraulic control	In service
	199-K-140	Realign existing well for extraction	River protection/hydraulic control	In service
	199-K-205	Construct new extraction well	Mass removal at source area - 183-KW	Under construction
	199-K-206	Construct new injection well	Hydraulic control	Under construction
100-KX	199-K-181	Realign existing well for extraction	River protection/hydraulic control	In service
Monitoring Wells	199-K-202	Construct new monitoring well	Strontium-90 plume delineation - 105-KE	In service